

East Camden Bypass

Project Start: July 2024

Project End: December 2025

Project Duration: 518 days



Phase 1:

July 2024 – Late Summer 2025

- Construct proposed Willow Grove Road, Old North Road and Cataldi Way
- Improve US13 signals at Willow Grove Road and Old North Road
- Begin utility relocations



Phase 2:

Late Summer 2025

- Roadway construction on Rising Sun Road
- Continue utility relocations
- Rising Sun Road closed between SR10 and south of Sandy Hill Trail



Phase 3:

Fall 2025

- Construct proposed roundabout
- Improve US13 signal at SR10
- Final overlay and striping throughout project
- SR10 closed between US13 and Lordship Lane

2024

2025

2026

APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY