

East Camden Bypass

Project Start: July 2024
Project End: May 2026
Project Duration: 692 days

Phase 1:
July 2024 – Late Summer 2025

- Construct proposed Willow Grove Road, Old North Road and Cataldi Way
- Improve US13 signals at Willow Grove Road and Old North Road
- Begin utility relocations

Phase 2:
Late Summer 2025

- Roadway construction on Rising Sun Road
- Continue utility relocations
- Rising Sun Road closed between SR10 and south of Sandy Hill Trail

Phase 3:
Fall 2025

- Construct proposed roundabout
- Improve US13 signal at SR10
- SR10 closed between US13 and Lordship Lane

Phase 4:
May 2026

- Reopening of SR10
- Roadway construction on SR10 and US13 (no detours)
- Final overlay and striping throughout project

2024

2025

2026

APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP